




Cleveland Metroparks®

FIND YOUR PATH

Foster's Run Restoration Project
North Chagrin Reservation

September 16, 2021


Foster's Run Restoration Project



Foster's Run Restoration, North Chagrin Reservation



Foster's Run Restoration Project



Foster's Run Restoration (2008)
Daylight stream along All Purpose Trail


Foster's Run Restoration (2021-2022)
Restore Foster's Run

Upper 40- (2018)
Demolished several outbuildings
and three former homes

Foster's Run Restoration Project- Existing Conditions



Foster's Run Restoration Project – Scope of Work



Restoration Limits

Remove all infrastructure on the project site including driveways, a small dam and culverts. (+/-30,180 sf)

Decompact and revegetate site with native plant material.

Restore approximately (.37 acres) of wetland and (1,440 lf of stream).

Foster's Run Restoration Project- Budget and Timeline

Funding

-Provided by ODNR H2Ohio- \$500,000

Design

-Selected Biohabitats Inc. and Chagrin Valley Engineering to develop construction drawings and complete permitting.

Construction

-Construction Manager at Risk. RFP distributed to short-listed teams.
-Board recommendation October 14, 2021



Preliminary Project Schedule

Thurs., October 14, 2021	Target for award of Contract by Cleveland Metroparks Board of Park Commissioners
September 2021- March 2022	Design Phase and Permitting
November 2021	CMR Kickoff Meeting
December 2021	30% Drawings and Cost Estimate
February 2021	GMP 1 – Select Tree Removal award by Cleveland Metroparks Board of Park Commissioners
February 2022	60% Drawings and GMP 2
March 2022	GMP 2 award by Cleveland Metroparks Board of Park Commissioners
March 2022	Construction Documents finalized and permits secured
April 2022	Construction Commencement
June 30, 2022	Substantial Completion



Cleveland Metroparks®

FIND YOUR PATH

Foster's Run Restoration Project
North Chagrin Reservation

September 16, 2021